## **Flues Project Costs and Special Assessment Charges**

| Charge  | Amount     | Comment  |  |  |
|---|------------|--|--|--|
| S&S payments due  |            |  |  |  |
| S&S Original Contract amount                                    | 486,002.00 | This was the agreed amount to be paid for the project  |  |  |
| Change Orders   |            |  |  |  |
| Change order #1   | 70,125.00  | land dry wall of the inside of the chases  |  |  |
| Change order #2   | 4,300.00   | Additional costs to fix water damage found at the roof line of 5 chases, separate from the chase replacement needed as part of the project |  |  |
| Change Order #3   | 16,619.40  | Replacement of two "end of life" Building A water heaters to eliminate the need to install new separate heater flues                       |  |  |
| Total of original contract<br>amount plus change order<br>costs | 577,046.40 |  |  |  |
| Rebates from S&S  |            |  |  |  |
| Boiler Flues for Buildings A, C & D                             | 4,800.00   | Flues not needed due to Change order #3 and existing conditions in buildings C and D   |  |  |
| J5 firebox  | 1,700.00   | Firebox was found to be a newer installation that did not need to be replaced, even though it was included in the original scope.          |  |  |
| Reduction in10% overhead and profit charge                      |            | refund of 10% charge related to above items  |  |  |
| Total rebates due to HOA  | 7,150.00   |  |  |  |
| Extra charges from S&S  |            |  |  |  |
| Additional Offsets  | 3,000.00   | Additional offsets beyond the origional scope were required for some installations. This cost is currently an estimate.                    |  |  |
| Total extra charges due to S&S                                  | 3,000.00   |  |  |  |
| Total net payments due to S&S                                   | 572,896.40 |  |  |  |
| Insurance costs   | 2,917.00   | Workers comp and Builders Insurance taken out by the HOA   |  |  |
|   |            |  |  |  |
| Legal fees  | 7,542.00   | Project contract preparation, review and advice  |  |  |
| Total RDS Owner<br>Representative Project Fees                  | 16,008.44  | This includes an estimated amount of \$850 for overseeing completion of the remaining punch list items                                     |  |  |
| Property Management charges                                     | 390.00     |  |  |  |
| Total Project cost  | 599,753.84 |  |  |  |
| Rebate to J5 and K5 (no firebox)                                | 1,565.92   | The Board agreed to a rebate equivalent to the cost of materials   |  |  |
| Rebate to J6 and B3 (no flue or firebox)                        | 2,576.10   | The Board agreed to a rebate equivalent to the cost of materials only for those units which did not need a new firebox or flue             |  |  |
| Total project cost plus rebates                                 | 603,895.86 | Memo #4 (8-15-15) estimated total project cost to be \$604,258   |  |  |
| Assessment for 55 units   | 10,235.52  |  |  |  |
| Assessment for J5 and K5  | 9,452.56   | no firebox required  |  |  |
| Asessment for J6 and B3   |            | no firebox, no flue required   |  |  |
| Total assessment income   | 599,753.84 |  |  |  |